ಬೃಹ[redacted]ಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

ಟಪ್ಪಣಿ ಹಾಳೆ

..... ಪುಟದ ಸಂಖ್ಯೆ .....

..... ಕಡತದ ಸಂಖ್ಯೆ .....

ಟಪ್ಪಣಿಗಳು ಮತ್ತು ಆಜ್ಞೆಗಳು

ಮಂಡಿಸಿದೆ:

"Sub estimate for providing electrification and fixtures to Bangalore on office and tax office multipurpose building in ward no 13 shettyhalli sub division."ರ ಕಾಮಗಾರಿಯ ಗುತ್ತಿಗೆದಾರರಾದ ಮೆಃ ಬೆನಕಾ ಎಂಟರ್ಪ್ರೈಸಸ್, ರವರ ಮೂಲಕ ನಿರ್ವಹಿಸಲು ದಿನಾಂಕ:20.09.2018.ರಂದು ಕಾರ್ಯಾದೇಶ ನೀಡಲಾಗಿದ್ದು, ಕಾಮಗಾರಿಯನ್ನು ಪೂರ್ಣಗೊಳಿಸಲು 30 ದಿನಗಳ ಕಾಲಾವಕಾಶವನ್ನು ನೀಡಲಾಗಿರುತ್ತದೆ. ಸದರಿ ಕಾಲಾವಕಾಶದ ಅವಧಿಯು ದಿನಾಂಕ: 20/10/2018 ಕ್ಕೆ ಮುಕ್ತಾಯಗೊಂಡಿದ್ದು, ಕಾಮಗಾರಿಯನ್ನು ದಿನಾಂಕ:17-[illegible] ರಂದು ಪೂರ್ಣಗೊಳಿಸಲಾಗಿರುತ್ತದೆ. ಸದರಿ ಕಾಮಗಾರಿಯನ್ನು ಕೈಗೊಂಡಿದ್ದು, ಪೂರ್ಣಗೊಳಿಸಲು ಸಿವಿಲ್ ಕಾಮಗಾರಿ ಜೊತೆಯಲ್ಲೇ ಸದರಿ ವಿದ್ಯುತ್ ಕಾಮಗಾರಿಯನ್ನೂ ಕೈಗೊಳ್ಳಬೇಕಾಗಿರುವುದರಿಂದ ಸಿವಿಲ್ ಕಾಮಗಾರಿ ವಿಳಂಬವಾಗಿದ್ದಕ್ಕೆ ವಿದ್ಯುತ್ ಕಾಮಗಾರಿಯೂ ಸಹ ವಿಳಂಬವಾಗಿದ್ದು, ಸದರಿ ಕಾಮಗಾರಿಯನ್ನು ಪೂರ್ಣಗೊಳಿಸಲು 332 ದಿನಗಳ ಕಾಲ ವಿಳಂಬವಾಗಿರುವುದರಿಂದ ಕಾಲಾವಧಿಯ ವಿಸ್ತರಣೆ ಮಾಡಬೇಕಾಗಿರುತ್ತದೆ.

ಮುಂದುವರೆದು ಕಾಮಗಾರಿಯನ್ನು ಪೂರ್ಣಗೊಳಿಸಲು 332 ದಿನಗಳ ಕಾಲ ವಿಳಂಭವಾಗಿರುವುದರಿಂದ ಸದರಿ ಕಾಮಗಾರಿಯ ವಿಳಂಭದ ಅವಧಿಯನ್ನು ದಂಡ ರಹಿತವಾಗಿ ಸದರಿ ಕಾಮಗಾರಿಗೆ 332 ದಿನಗಳವರೆಗೆ EOT ಮಂಜೂರು ಮಾಡಲು ಕೋರಿ ಕಮ್ಮ ಆದೇಶಕ್ಕಾಗಿ ಮಂಡಿಸಿದೆ.

JUNIOR ENGINEER (Ele)
Bruhath Bangalore Mahanagara Palike
Dasarahalli Zone, Bangalore

Executive Engineer (Ele)
Bruhath Bangalore Mahanagara Palike
Dasarahalli Zone

[illegible]

As recommended by [illegible] EOT is accepted

[illegible]

Scanned with CamScanner

RUHATH BANGALORE MAHANAGAR PALIKE

M OF PROPOSAL FOR GRANTING EXTENTION OF TIME

1	Name of the Work	Sub estimate for providing electrification and fixtures to Bangalore on office and tax office multipurpose building in ward no 13 shettyhalli sub division
2	Amount of work portion Rs	
3	Estimate Cost	3.85 Lakhs
4	Name of Contractor	THE TECHNICAL MANAGER-2(BBMP) KRIDL
5	Amount of Contractor	
6	Agreement Number and Date	EE(Ele)/DZ/AG/014/2018-19 Date:7.09.2018
7	No and date under which the work order has been issued	EE(Ele)/DZ/WO/000031/2018-19 Date:28.09.2018
8	Time Limit originally fixed for completion	30 Days
9	Date of application by the contractor for granting extention	9/9/2019
10	Date of receipt of application in the sub-division office	9/9/2019
11	Extention granted if any	
	1. Form	NA
	2. Form	NA
12	Work Carried out by the contractor during the original period stipulated in contract	NA -
13	Work carried out during the first period of extention	NA — . 332 — days
14	Work carried out during and extention	NA —
15	Time now applied for	UP TO —
16	Date of recommending time limit applied	17/09/2019 [332 days]
17	Whether the original application of contractor is enclosed	Yes
18	Balance work remaining to be done	NIL
19	Probable time required for completion of remaining work	332 days (20-10-2018 to 17-09-2019
20	Cost of work changed establishment chage on the work after the expiry of original period	Nill As recommended
21	Whether the notice as per clause has been issued	Nill
22	Report by Asst Executive Engineer	
23	Recommendation of Executive Engineer	[illegible] 332 [illegible] EOT [illegible]

Asst Engineer BBMP

Asst Executive Engineer

Executive Engineer

As recommended EOT is accepted

Chief Engineer BBMP

Scanned with CamScanner